

Progress Schedule - FCPC - Blackwell - CTH 'H' Watermain Extension

Project I.D. F0954 - 09-22-00421	Name of Road CTH 'H' - Water main Extension	County Forest	Highway CTH 'H'	Contractor PTS Contractors
Contract Time <input checked="" type="checkbox"/> Working Days <input type="checkbox"/> Calendar Days	Number of Working Days	Estimated Start January 30th 2023	Estimated Completion June 23rd 2023	Prepared By: Branden Strayer
				Date 1/30/2023

Week Starting	30-Jan	6-Feb	13-Feb	20-Feb	27-Feb	6-Mar	13-Mar	20-Mar	27-Mar	3-Apr	10-Apr	17-Apr	24-Apr	1-May	8-May	15-May	22-May	29-May
Estimated # of Working Days Per Week																		

Work Item or Operation	Quantity and Units	Est. Daily Production																	
Mobilization			[Gantt bar: 30-Jan to 30-Jan]																
Traffic Control			[Gantt bar: 30-Jan to 29-May]																
Erosion Control			[Gantt bar: 30-Jan to 29-May]																
Snow Removal			[Gantt bar: 30-Jan to 30-Jan]																
Clear and Grub			[Gantt bar: 30-Jan to 30-Jan]																
Watermain Installation 204+00 to 113+25	9075 LF	300 LF / Day	[Gantt bar: 30-Jan to 20-Mar]																
Water Services and Tie Ins	1500 LF	150 LF / Day	[Gantt bar: 27-Mar to 10-Apr]																
Testing			[Gantt bar: 10-Apr to 10-Apr]																
Restoration: Landscape & Pavement			[Gantt bar: 1-May to 8-May]																
Clean Up Punch List			[Gantt bar: 15-May to 22-May]																
Demobilization			[Gantt bar: 22-May to 29-May]																