

WEEK **06**
July 6, 2018

Project Update by:
Carl C. Sutter, P.E. / Project Manager
Office 920-751-4200 / Mobile 920-858-0817
csutter@mcmgrp.com

Project Update

Town of Grand Chute Gillett Street Urbanization

Additional Project information at [www.mcmgrp.com](http://www.mcmgrp.com/Resources/In%20Construction/Town%20of%20Grand%20Chute%20-%20Gillett%20Street)\Resources\In Construction\Town of Grand Chute - Gillett Street
You can also get project Tweets by following <https://twitter.com/McMGillett>

Week of July 2-6

PTS Contractors constructed storm sewer mainline from North of I-41 to Little Ranch Road.



Storm Sewer Installation

NOTES TO RESIDENTS

Gillett Street north of Evergreen Drive will be closed to through traffic but will remain open to local traffic. We advise avoiding the work area as much as possible.

Mail is being delivered to the temporary mailbox bank on West Starview Drive for the North Gillett Street properties north of I-41. Once you pick up your mail, please turn around in the cul-de-sac rather than private driveways.

Looking Ahead: Schedule for Week of July 9-13

PTS Contractors is scheduled to continue storm sewer installation North of Little Ranch Road to Elsner.

KS Energy Services is scheduled to continue electric and gas facilities relocation north of Evergreen Drive.

Future Schedule:

RC Excavating is scheduled to begin street excavation north of I-41.

PTS Contractors is scheduled to continue storm sewer installation North to Elsner. After all storm mainline is constructed, will start at Elsner and work south installing storm laterals, inlets, inlet leads, and yard drains.

KS Energy Services is scheduled to continue electric and gas facilities replacement north of Evergreen Drive.



Storm Sewer Installation