

Additional Project information at [www.mcmgrp.com/Resources/In Construction/Town of Grand Chute - Gillett Street](http://www.mcmgrp.com/Resources/In%20Construction/Town%20of%20Grand%20Chute%20-%20Gillett%20Street)
You can also get project Tweets by following <https://twitter.com/McMGillett>

Week of Aug 13-17

PTS Contractors constructed storm sewer from Capitol Drive to the Gillett Street retention pond and adjusted sanitary manhole rim elevations.

Northeast Asphalt milled off remaining pavement for entire project.

RC Excavating excavated and placed aggregate base course from Elsner Road to Skyway Lane.



Milling Off Asphalt Pavement

NOTES TO RESIDENTS

Looking Ahead: Schedule for Week of Aug 20-24

PTS Contractors is scheduled to complete installing storm sewer and appurtenances.

RC Excavating is scheduled to continue street excavation and placing aggregate base course.

Future Schedule:

RC Excavating is scheduled to continue street excavation, grading, and graveling.

Jim Fischer is scheduled to begin curb and gutter construction at the end of August.



Excavating Street and Placing Aggregate Base

There will be periodic road closures throughout the project. We advise avoiding the work area as much as possible.

Mail is being delivered to the temporary mailbox bank on West Starview Drive for the North Gillett Street properties north of I-41. Once you pick up your mail, please turn around in the cul-de-sac rather than private driveways. Mail is being delivered to the temporary mailbox bank on West Hiawatha Drive for the properties south of I-41.