

Additional Project information at [www.mcmgrp.com\Resources\In Construction\Town of Grand Chute - Gillett Street](http://www.mcmgrp.com/Resources/In%20Construction/Town%20of%20Grand%20Chute%20-%20Gillett%20Street)
You can also get project Tweets by following <https://twitter.com/McMGillett>

Week of Aug 20-24

PTS Contractors adjusted manhole rims.

RC Excavating excavated and placed aggregate base course from Skyway Lane to Little Ranch Road.



Completed Base Course Looking South
From Starview Drive

NOTES TO RESIDENTS

There will be periodic road closures throughout the project. We advise avoiding the work area as much as possible.

Mail is being delivered to the temporary mailbox bank on West Starview Drive for the North Gillett Street properties north of I-41. Once you pick up your mail, please turn around in the cul-de-sac rather than private driveways. Mail is being delivered to the temporary mailbox bank on West Hiawatha Drive for the properties south of I-41.

Looking Ahead: Schedule for Week of Aug 27-31

PTS Contractors is scheduled to complete installing storm sewer and appurtenances.

RC Excavating is scheduled to continue street excavation and placing aggregate base course.

KS Energy is scheduled to replace the last section of gas main at Elsner Road on August 27, 2018.

Future Schedule:

RC Excavating is scheduled to continue street excavation, grading, and graveling.

Jim Fischer is scheduled to begin curb and gutter construction.



Placing Aggregate Base Course Looking North From Little
Ranch Road