

Additional Project information at [www.mcmgrp.com](http://www.mcmgrp.com)\Resources\In Construction\Town of Grand Chute - Gillett Street  
You can also get project Tweets by following <https://twitter.com/McMGillett>

## Week of Aug 27-31

PTS Contractors adjusted manhole rims and installed storm sewer at Elsner Road.

RC Excavating excavated and placed aggregate base course from Little Ranch Road to Kaylee Lane and in the Elsner Road intersection.

KS Energy replaced the last section of gas main at Elsner Road.

Neyer Services relocated cable television facilities.



Relocating Cable TV South of Starview Drive

### NOTES TO RESIDENTS

There will be periodic road closures throughout the project. We advise avoiding the work area as much as possible.

Mail is being delivered to the temporary mailbox bank on West Starview Drive for the North Gillett Street properties north of I-41. Once you pick up your mail, please turn around in the cul-de-sac rather than private driveways. Mail is being delivered to the temporary mailbox bank on West Hiawatha Drive for the properties south of I-41.

## Looking Ahead: Schedule for Week of Sept 3-7

RC Excavating is scheduled to continue street excavation and placing aggregate base course.

## Future Schedule:

RC Excavating is scheduled to continue street excavation, grading, and graveling.

Jim Fischer is scheduled to begin curb and gutter construction.



Roadway Grading and Graveling North of Little Ranch Road