

Additional Project information at [www.mcmgrp.com/Resources/In Construction/Town of Grand Chute - Casaloma Drive](http://www.mcmgrp.com/Resources/In%20Construction/Town%20of%20Grand%20Chute%20-%20Casaloma%20Drive)
You can also get project Tweets by following <https://twitter.com/McMCasaloma>

Week of Sept. 10-14

Advance Construction installed storm sewer on the South side of Capitol Drive from Casaloma Drive to the East.

Relyco excavated and placed aggregate base for the Victory Lane roundabout on the West side of Casaloma Drive as well as worked on placing aggregate base on Casaloma Drive between Amberwood Lane and Capitol Drive.

KS Energy relocated gas main between Victory Lane and Capitol Drive along East side of Casaloma Drive.

MCC placed lower layer of asphalt on the SW corner of the Victory Lane and Casaloma Drive intersection.

Sommers Construction placed curb and gutter on the West side of the SW corner of Victory Lane and Casaloma Drive.



New curb and gutter as well as lower layer of asphalt on the SW corner of Victory Lane and Casaloma Drive

NOTES TO RESIDENTS

Casaloma Drive will be closed to through traffic but will remain open to local traffic. We advise avoiding the work area as much as possible.

The temporary access road from Cobble Creek Drive is open.

Looking Ahead: Schedule for Week of Sept. 17-21

Advance Construction is scheduled to excavate and place aggregate bedding for the Bentwood Estates ditch liners along with starting the Amberwood Lane storm sewer installation. Digging out the locations for the headwalls is also scheduled this week at the large culvert crossings.

Relyco is scheduled to get to the South East corner of Victory Lane and Casaloma Drive and remove existing pavement as well as place aggregate base.

Sommers Construction is scheduled to construct the curb and gutter on the East side of Casaloma Drive from Northland to the Victory Lane intersection as well as continue to the East on Victory Lane.

MCC is scheduled to work on fine grading and placing lower layer of asphalt on the Southeast corner of the Victory Lane roundabout.

Future Schedule:

Advance Construction is scheduled to continue storm sewer installation on Amberwood Lane.

Relyco is scheduled to continue excavating and placing aggregate base course.

Once a sufficient amount of roadway is graded and graveled, Sommers Construction will place curb and gutter.

Victory Lane roundabout construction work will continue.



Looking south from Victory Lane at lower layer of asphalt/curb & gutter