

## NOTE TO INTERESTED PARTIES:

Additional Project information at [www.mcmgrp.com](http://www.mcmgrp.com) under Resources\In Construction\CTH KB Roundabout Area Redevelopment project or you can click on the bulldozer icon on the right side of the page and select the Denmark KB project. You can also get project Tweets by following <https://twitter.com/McMCountyKB>

## Week of Apr. 22-26

Jossart Bros., Inc. spent the week installing storm structures and main. Thursday afternoon was spent preparing for a 2:00 a.m. start to do a water main tie-in. The water service was interrupted at 2:30 Friday morning, and it was restored to all affected businesses at 5:00 a.m.

Bielinski Excavating spent the week remove soils to bring the proposed South Leg Road to sub-grade, and removing the berm along the east side of Bohemia Drive for future connection of South Leg Road.



Newly installed storm inlet and manhole on CTH "KB"

## Looking Ahead:

## Schedule for Week of Apr. 29 - May 3

Next week, Jossart Bros. is anticipating to install both water main and storm sewer in the proposed roundabout area. This will include hydrants and valves as well as manholes and inlets.



Future connection of proposed South Leg Road to Bohemia Drive



Hydrant and valves ready to be installed

## NOTES TO THE PUBLIC

The section of road from Bohemia Drive to Bagnet Auto Repair will continue to be closed to all traffic. Through traffic should be following the marked detour route. All businesses east of the construction area are accessible from CTH "R".