

**NOTE TO INTERESTED PARTIES:**

Additional Project information at [www.mcmgrp.com](http://www.mcmgrp.com) under Resources\In Construction\North Wall Street (CTH T) project or you can click on the bulldozer icon on the right side of the page and select the Denmark North Wall Street project. You can also get project Tweets by following <https://twitter.com/McMNorthWallSt>

## Week of Apr. 15-19

De Groot completed the stretch of sanitary sewer from Pine Street to Main Street. Sanitary laterals still need to be installed through this stretch and will coincide with the new water services.

The contractor will not be working the remainder of the week.

## Looking Ahead: Schedule for Week of Apr. 22-26

Next week, the contractor plans to install the sanitary sewer stretch north of Pine Street. Traffic on North Wall Street remains restricted to "local traffic only".



### NOTES TO THE PUBLIC

The contractor will not be working onsite the remainder of this week. Traffic on North Wall Street remains restricted to "local traffic only". Through traffic should be following the marked detour route.