

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under Resources\In Construction\North Wall Street (CTH T) project or you can click on the bulldozer icon on the right side of the page and select the Denmark North Wall Street project. You can also get project Tweets by following <https://twitter.com/McMNorthWallSt>

Week of Apr. 22-26

De Groot completed the north stretch of sanitary sewer from Pine Street. The contractor switched to water main construction and started working north from Main Street. Water main is completed to Pine Street, with the installation of new valves and a hydrant at the northwest corner of North Wall Street and Pine Street.



NOTES TO THE PUBLIC

Barricades and "Road Closed" signs have been moved from the Main Street intersection north a few hundred feet to accommodate a funeral event at Suster's Arcade. The new barricade locations are only temporary and will be moved back next week. North Wall Street remains restricted to "Local Traffic Only".

Looking Ahead:

Schedule for Week of Apr. 29 - May 3

De Groot will continue with water main construction up to the culvert crossing North Wall Street. After they reach their determined endpoint, the contractor will switch back to sanitary sewer construction from the manhole at the culvert crossing.

