

**NOTE TO INTERESTED PARTIES:**

Additional Project information at [www.mcmgrp.com](http://www.mcmgrp.com) under Resources\In Construction\CTH KB Roundabout Area Redevelopment project or you can click on the bulldozer icon on the right side of the page and select the Denmark KB project. You can also get project Tweets by following <https://twitter.com/McMCountyKB>

## Week of Apr. 29 - May 3

This week was spent installing 12" water main to the north and the south of CTH "KB". Jossart Bros., Inc. was slowed down by with some poor weather on Wednesday, but they were able to get a substantial amount of storm sewer installed on CTH "KB" during the rest of the week.



## Looking Ahead: Schedule for Week of May 6 - 10

Jossart Bros. plans to have all the utilities installed inside the parameters of the proposed roundabout. Once this is completed, Bielinski Excavating will be able to start work on the roundabout itself. WPS is also anticipating being on site next week to install some of the light post bases, and move some buried services.



### NOTES TO THE PUBLIC

This area is not safe for through traffic, so it will remain closed to all traffic. The repairs to Hager Road have been completed, so please use this detour route. Hager Road is still composed of loose gravel, so travel with caution.