

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under Resources\In Construction\CTH KB Roundabout Area Redevelopment project or you can click on the bulldozer icon on the right side of the page and select the Denmark KB project. You can also get project Tweets by following <https://twitter.com/McMCountyKB>

Week of May 6-10

This week was Jossart Bros. installed 8" and 10" sanitary main south from the proposed roundabout, and east on the proposed East Leg Road. Jossart set three sanitary manholes and several laterals. A short section of storm main was also installed. Bielinski was on-site bringing the area around the site to a rough grade for WPS. The rain on Wednesday made the construction site in the field area too muddy to work on Thursday and Friday.

Looking Ahead: Schedule for Week of May 13-17

Jossart is planning on installing 12" water main south from the proposed roundabout. WPS is scheduled to install the light post bases on the north side of the proposed roundabout.



NOTES TO THE PUBLIC

This area is not safe for through traffic, so it will remain closed to all traffic. Hager Road is composed of loose gravel, so travel with caution.

