

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under Resources\In Construction\CTH KB Roundabout Area Redevelopment project or you can click on the bulldozer icon on the right side of the page and select the Denmark KB project. You can also get project Tweets by following <https://twitter.com/McMCountyKB>

Week of May 13-17

This week, the Jossart crew was able to install all the water main throughout the project area; except for a tie in at Bohemia Drive. They also finished the remainder of the standard sanitary main, and started on storm sewer. WPS was able to set the new light post bases on the north side of the project area, and KS Electric relocated all the underground services to the north around the roundabout. Bielinski Excavating was working most of the week bringing a good portion of the proposed South Leg Road to a finished subgrade.

Looking Ahead: Schedule for Week of May 20-24

Jossart is scheduled to perform a water tie in at Bohemia Drive later in the week. They will be continuing with the storm sewer, and hopefully installing the sanitary force main that crosses Bohemia Drive. Bielinski is planning to do more excavation throughout the project site



NOTES TO THE PUBLIC

This area is not safe for through traffic, so it will remain closed to all traffic. Hager Road is composed of loose gravel, so travel with caution.