

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under Resources\In Construction\North Wall Street (CTH T) project or you can click on the bulldozer icon on the right side of the page and select the Denmark North Wall Street project. You can also get project Tweets by following <https://twitter.com/McMNorthWallSt>

Week of Apr. 29 - May 3

De Groot completed the new water main from Pine St. to the culvert crossing south of Highridge Ave. At this juncture, the contractor switched back to sanitary sewer construction. A new manhole was installed at the culvert crossing and the sanitary sewer started to the south.



Looking Ahead:

Schedule for Week of May 6-10

De Groot will resume sanitary sewer construction. After completion of the sanitary sewer south of the culvert crossing, the crew will install the north sewer main to Highridge Ave.

This portion of sanitary sewer is anticipated to be completed midweek, at which time De Groot will switch back to water main construction and complete the new water main from the culvert crossing to Highridge Ave.

NOTES TO THE PUBLIC

Wall Street remains restricted in the current area of construction and only open to local traffic. The public trying to access the village wide rummage sales over the weekend should utilize the detour.

