

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under RESOURCES\In Construction...select the Belgium-2022 Storm Sewer & Street Reconstruction project. You can also get project Tweets by following <https://twitter.com/McMBelgium>

Week of August 29 - September 2

Storm sewer installation is nearing completion. Soper Sewer and Water is down to the last few sections of pipe and manholes on the west side of the project. Excavation crews are working on removals and installing the base. WE Energies is on-site and working to complete the last modification to the gas line. Martell has installed a portion of the curb and gutter on the East side of the project. Restoration has been started on the Fire station pond and throughout the easements on the project.



NOTES TO PUBLIC

The roadways on the east side of the project have all been excavated and graveled to grade. Please travel slow and with caution on these roadways. Parking will be restricted on the roadways that are receiving curb and gutter installation. Contact the McMahon on-site representative or Soper with any concerns or special needs within the project area.

Looking Ahead to Next Week:

Crews will continue working towards completing storm sewer installation on the west side of the project. WE Energies is scheduled to finish gas main modifications mid-week on Elevator Lane. Curb and Gutter will continue to be installed on Elm, Park and Commerce Streets with the concrete flat work crews moving in behind them. Restoration will continue throughout the project area.

Future Schedule:

Restoration on the Elevator pond will be completed in the upcoming weeks along with the easements on the west side of the project. Curb and Gutter and concrete flat work will continue throughout. Roadways will eventually be graded to final grade and the asphalt contractor will move in to complete final road restoration on the project.

