

WEEK **10**  
September 9, 2022

Project Updates by:  
Kevin Bons/ Project Manager  
Office 920-751-4200  
[kbons@mcmgrp.com](mailto:kbons@mcmgrp.com)  
Mike Wright / Onsite Rep  
[mwright@mcmgrp.com](mailto:mwright@mcmgrp.com)

# Project Update

## Village of Belgium - 2022 Storm Sewer & Street Reconstruction

### NOTE TO INTERESTED PARTIES:

Additional Project information at [www.mcmgrp.com](http://www.mcmgrp.com) under RESOURCES\In Construction...select the Belgium-2022 Storm Sewer & Street Reconstruction project. You can also get project Tweets by following <https://twitter.com/McMBelgium>

### Week of September 5 - 9

Soper Sewer and Water finished up storm sewer construction this week. Martell construction installed the curb and gutter on the east side of the project and continues to construct sidewalks, aprons, and driveways. WE Energies finished up the gas main installation on Elevator Lane and the connection at Main Street. Soper continued to work on street removals and installing base aggregate on the west side of the project. Topsoil restoration has started on the east side of the project and the roadways are starting to take shape.



### NOTES TO PUBLIC

Please travel slow and with caution on these roadways. Parking will be restricted on the roadways that are receiving curb and gutter installation. Contact the McMahan on-site representative or Soper with any concerns or special needs within the project area.

### Looking Ahead to Next Week:

Martell will continue to install the concrete flatwork on the east side of the project while Soper will continue with topsoil restoration and adjusting structures. Soper is working their way through roadway removals with a target to complete them late next week. Final restoration will continue on the Elevator Lane pond.

### Future Schedule:

Curb and gutter will be installed on the west side of the project in the weeks ahead. Crews will continue to install concrete flatwork and topsoil restoration. The project streets are starting to take shape as restoration continues. Landscapers will on-site in the next few weeks to grade, seed and mulch restored areas with vegetation to follow.

