

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under RESOURCES\In Construction...select the Belgium-2022 Storm Sewer & Street Reconstruction project. You can also get project Tweets by following <https://twitter.com/McMBelgium>

Week of September 19-23

Concrete work has been completed on the east side of the project and crews are working on prepping the roadway for asphalt pavement. Stark Paving will be moving in at the end of the week to start installation of the asphalt roadway and aprons. Soper continues to finish restoration of the terraces and Elevator Pond. Sommers Construction has installed the line for the curb paving machine on the west side and they have started trimming the base.



Looking Ahead to Next Week:

Soper sewer and water will continue to restore the areas behind the concrete placed on the project. Sommers Construction will begin to place curb and gutter on North, Liberty, and Elevator. Asphalt paving will continue on the east side of the project until the roadways and aprons are completed.

Future Schedule:

Concrete flat work will be installed in the next few weeks on North, Liberty, and Elevator. The asphalt contractor will finish up the east side of the project and mobilize to the west side of the project to start grading and pavement installation. Soper will continue to restore the greenspace on the project.



NOTES TO PUBLIC

Please travel slow and with caution on these roadways. Parking will be restricted on the roadways that are receiving concrete and asphalt paving. Contact the McMahan on-site representative or Soper with any concerns or special needs within the project area.