

WEEK **13**
September 30, 2022

Project Updates by:
Kevin Bons/ Project Manager
Office 920-751-4200
kbons@mcmgrp.com
Mike Wright / Onsite Rep
mwright@mcmgrp.com

Project Update

Village of Belgium - 2022 Storm Sewer & Street Reconstruction

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under RESOURCES\In Construction...select the Belgium-2022 Storm Sewer & Street Reconstruction project. You can also get project Tweets by following <https://twitter.com/McMBelgium>

Week of September 26-30

Concrete work and asphalt paving has been completed on Elm street, Park street and Commerce Street. Restoration has been started on the east side of the project and will be finished up in the weeks ahead. Restoration has been completed on the Elevator Lane pond. All utilities have been installed and the west side has been graded to gravel elevation for the new roadway. An unforeseen issue has been presented which has slowed the installation of curb and gutter on the east side of the project.

Looking Ahead to Next Week:

Curb and Gutter is to be installed in the next few weeks to come on the east side of the project. Restoration will continue on the west side of the project and in the easement areas. Crews will continue to maintain the gravel base to allow for traffic and pedestrians.

Future Schedule:

Asphalt installation will follow the installation of the curb and gutter. Crews will continue to install driveway aprons and sidewalks once the curb and gutter is installed. Restoration of all areas will be completed once all hard surface restoration is installed.



NOTES TO PUBLIC

Please travel slow and with caution on these roadways. Parking will be restricted on the roadways that are receiving concrete and asphalt paving. Contact the McMahan on-site representative or Soper with any concerns or special needs within the project area.