

WEEK **15**
October 14, 2022

Project Updates by:

Kevin Bons/ Project Manager
Office 920-751-4200
kbons@mcmgrp.com

Mike Wright / Onsite Rep
mwright@mcmgrp.com

Project Update

Village of Belgium - 2022 Storm Sewer & Street Reconstruction

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under RESOURCES\In Construction...select the Belgium-2022 Storm Sewer & Street Reconstruction project. You can also get project Tweets by following <https://twitter.com/McMBelgium>

Week of October 10-14

Martell was on site this week hanging line for curb and gutter installation early next week. They trimmed the base and prepped the area for concrete. The landscaper revisited the east side of the project to clean up the straw mulch and apply additional seed.

Looking Ahead to Next Week:

Curb and Gutter is to be installed next week on the west side of the project. Restoration will continue on the west side of the project and in the easement areas. Crews will continue to maintain the gravel base to allow for traffic and pedestrians.

Future Schedule:

Asphalt installation will follow the installation of the curb and gutter. Crews will continue to install driveway aprons and sidewalks once the curb and gutter is installed. Restoration of all areas will be completed once all hard surface restoration is installed.



NOTES TO PUBLIC

Please travel slow and with caution on these roadways. Parking will be restricted on the roadways that are receiving concrete and asphalt paving. Contact the McMahan on-site representative or Soper with any concerns or special needs within the project area.