

Project Updates by: Kevin Bons/ Project Manager Office 920-751-4200 kbons@mcmgrp.com

# Project Update

Forest County Potawatomi Blackwell - CTH H Watermain Extension

#### **NOTE TO INTERESTED PARTIES:**

Additional Project information at <a href="www.mcmgrp.com">www.mcmgrp.com</a> under RESOURCES\In Construction...select the FCPC Blackwell - CTH 'H' Watermain Extension project. You can also get project Tweets by following https://twitter.com/McMFCPWatermain

### Week of February 6

PTS Contractors continued this week with the installation of 8-inch water main south towards the Bodwewadmi Ktegan Farm. The crew install approximately 1350 L.F. of water main and 2 hydrants along the west side of CTH H.

All traffic control is set up in the south bound lane and will continue to be closed weekly Monday through Thursday. Two-lane traffic will re-open Thursday evenings and carry through the weekend. The southbound shoulder will remain closed within the construction zone. The crew ended the work week early Thursday morning approximately 300 feet south of the farm entrances.



The traffic control is set up and traffic patterns along CTH H are changing daily within the project limits. Contact the McMahon on-site representative or PTS Contractors with any concerns or special needs within the project area. Please travel with care throughout the construction zone.

## **Looking Ahead to Next Week:**

The crew will continue to install water main to the south heading towards Kuffner Road. Hydrants will be installed in conjunction with the main line as the contractor passes their locations. A cross connection to the existing water main will be scheduled next week at the intersection of Kuffner Road. Site grading and stabilization will continue behind the water main installation crew.

#### **Future Schedule:**

Water main installation will continue south throughout the project. Traffic control will migrate with the crew as they move south. PTS Contractors will be adding an additional crew in the next few weeks to start work on the water service laterals. Site grading and stabilization will continue to take place behind the water main installation crew.





