

### NOTE TO INTERESTED PARTIES:

Additional Project information at [www.mcmgrp.com](http://www.mcmgrp.com) under RESOURCES\In Construction...select the **FCPC Blackwell - CTH 'H' Watermain Extension** project. You can also get project Tweets by following <https://twitter.com/McMFCPWatermain>

### Week of February 13

This week, PTS Contractors continued with the installation of 8-inch water main south towards Kuffner Road. The crew install approximately 1550 LF of water main and 3 hydrants along the west side of CTH H. All traffic control is set up and the southbound lane and will continue to be closed weekly Monday through Thursday. Two-lane traffic will re-open Thursday evenings and carry through the weekend. The southbound shoulder will remain closed within the construction zone.



### Looking Ahead to Next Week:

The crew will continue to install water main south of the intersection of Kuffner Road and CTH H. Hydrants will be installed in conjunction with the main line as the contractor passes their locations. A cross-connection to the existing water main will be installed in the next few weeks at the intersection of Kuffner Road. Site grading and temporary stabilization will continue behind the water main installation crew.

### Future Schedule:

Water main installation will continue south and west throughout the project. Traffic control will migrate with the crew as they move south. PTS Contractors will be adding an additional crew in the next few weeks to start work on the water service laterals. Site grading and stabilization will continue to take place behind the water main installation crew.



### NOTES TO PUBLIC

The traffic control is set up and traffic patterns along CTH H are changing daily within the project limits. Please travel with care throughout the construction zone and be polite to the workers. Contact the McMahon on-site representative or PTS Contractors with any concerns or special needs within the project area.