WEEK **06**March 10, 2023

Project Updates by: Shane Kelliher/ Project Manager Office 920-751-4200 skelliher@mcmgrp.com

Project Update

Forest County Potawatomi Blackwell - CTH H Watermain Extension

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under RESOURCES\In Construction...select the FCPC Blackwell - CTH 'H' Watermain Extension project. You can also get project Tweets by following https://twitter.com/McMFCPWatermain

Week of March 6

PTS Contractors continued this week with the installation of 8-inch water main west down CTH H. The crew installed approximately 1100 L.F. of water main and 2 hydrants. The southbound lane will continue to be closed weekly Monday through Thursday while the crew is working. The crew worked Tuesday through Thursday this week due to poor weather conditions Monday and a company safety meeting Friday. The crew plans to work Monday through Thursday next week to install the water main, then transition to installing the laterals.

Looking Ahead to Next Week:

The crew will continue to install water main southbound but will need to install three highway crossings for installing water services near the south end of the project and connecting to the existing water main at the north end prior to the enforcement of upcoming weight limits. The crossings will be patched with concrete and temporary steel plates are to be placed over the trenches. The plates will cause a bump while driving, so please slow down and use caution when crossing these areas.





Future Schedule:

Once the main line water is installed, the crew will transition to installing water services working from south to north with the connection and transfer of water to the existing residents to be completed at a later date. The water tie-in at the north end is anticipated to take place Tuesday, March 14th and the tie-in at Kuffner Road is anticipated to be completed the week of March 20th.

NOTES TO PUBLIC

Please be aware that the water tie-in at Kuffner Rd. and the connection at the north end will require a temporary shutdown of water supply to the area. The traffic control is set up and traffic patterns along CTH H are changing daily within the project limits. The lane closure may make it difficult to see oncoming traffic, so please use extra caution while traveling through the project area. Contact the McMahon on-site representative or PTS Contractors with any concerns or special needs within the project area.



Feasting Bald Eagles were spotted in the project area

