

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under RESOURCES\In Construction...select the **FCPC Blackwell - CTH 'H' Watermain Extension** project. You can also get project Tweets by following <https://twitter.com/McMFCPWATERMAIN>

Week of March 13

PTS Contractors **FINISHED** the installation of 8-inch water main west down CTH H. The crew installed approximately 1000 L.F. of water main and 2 hydrants along the north side of CTH H. Lateral crossings were installed at 3052 and 3072 (laterals only installed to curb stop--final connection to 3072 will be completed when construction reconvenes). Trenches were temporarily patched with concrete. The crew worked Monday through Thursday this week. The crew originally planned to work next week to complete the laterals, hydrant relocation and tie ins; however, with the weight limit restrictions starting Monday at noon, the schedule has changed. Construction equipment is planned to be removed until weight limits are lifted and construction resumes. Erosion control devices have been put in place to help with prevention of soil loss caused by construction activities.

Future Schedule:

Once the weight limits are lifted (tentatively early May), construction will resume. In the meantime, the contractor will be making some intermittent site visits to ensure the erosion control devices are being maintained.



NOTES TO PUBLIC

The traffic control is removed during the break in construction activities; however, the advanced warning signs will remain in place. Roads will be open to traffic. Contact the McMahan or PTS Contractors with any concerns or special needs within the project area.