

WEEK **10**
June 2, 2023

Project Updates by:
Shane Kelliher/ Project Manager
Office 920-751-4200
skelliher@mcmgrp.com

Project Update

Forest County Potawatomi Blackwell - CTH H Watermain Extension

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under RESOURCES\In Construction...select the **FCPC Blackwell - CTH 'H' Watermain Extension** project. You can also get project Tweets by following <https://twitter.com/McMFCPWatermain>

Week of May 29

PTS Contractors has resumed construction. The two connections to the existing watermain have been made. The installation of laterals has begun with final connections planned for next week. Site restoration continues to progress as installation work continues.

Future Schedule:

The lateral installations that were not completed this week, will be completed next week. The transfer of services at each resident is also planned for next week.

Roadway restoration is planned for the week of June 12th which should signify the completion of the project.



Roads will remain open to traffic; however, traffic control, signage and equipment will be present throughout the project. With the added trench crossing at the north end of the project, please use extra caution while traveling through the site.

Contact McMahon or PTS Contractors with any concerns or special needs within the project area.

