



SCHOOL DISTRICT OF HILBERT PROJECT PROGRESS REPORT

December 2023 Update

WHERE WE'VE BEEN

In the November 2022 election, district voters passed a \$8.27 million capital referendum for additions and renovations to Career and Technical Education areas, band and choir areas, locker room/fitness areas and the lunchroom/commons area.

Scope of Work

The comprehensive scope of work includes two building additions, totaling 21,000 SF, dedicated to:

- Career and Technical Education
- Music | Band + Choir
- Fitness | Weight Room + Locker Room

The scope also includes a 12,000 SF renovation of existing locker rooms, band room, commons, tech ed and fitness spaces.

WHERE WE ARE

Tech Ed Addition

The perimeter load-bearing masonry walls for the Tech Ed addition have been successfully completed and are prepared for the installation of exterior brick, scheduled in the upcoming weeks, weather permitting.

The interior floor slab in the Tech Ed addition has been poured, and work on interior masonry walls will commence shortly. Mechanical, electrical, and plumbing crews are actively installing their systems overhead within the new Tech Ed addition.

Music/Weight Room/Locker Room Addition

Masonry crews are concluding the load bearing and perimeter walls for the addition of the weight room, music areas and locker room.

Concurrently, structural steel and roof bar joists/decking are in the process of being installed alongside the progressing masonry work.





WHAT'S NEXT

Upcoming Milestones | Both Additions

Masonry crews will initiate the installation of exterior brick on both additions, enhancing the aesthetic appeal of the new spaces.

Simultaneously, interior non-load-bearing masonry walls will be erected to further define and structure the internal spaces.

Music/Fitness Areas

Concrete floor slabs will be poured in the music/fitness areas, marking a significant step toward completing these dynamic spaces.

After the structural steel and bar joists are completed, the roof installation over the music/fitness addition will commence.



FUTURE STEPS

Tech Ed Addition

Once the buildings are enclosed, the focus will shift to the interior, with mechanical, electrical, and plumbing crews mobilizing to install their systems efficiently.

STAY INFORMED

Regular updates will continue to be provided as the project progresses.

Visit the web page for the latest updates:
hilbertk12.org/district/referendum-november-2022.cfm

