

WEEK **01**
July 19, 2024

Project Updates by:
Shane Kelliher / Project Mgr
Office 920-751-4200
skelliher@mcmgrp.com
Fred Sommers / Onsite Rep
fsommers@mcmgrp.com

Project Update

Forest County Potawatomi - Stone Lake North Sewer & Water Reconstruction

NOTE TO INTERESTED PARTIES: Additional Project information at www.mcmgrp.com under RESOURCES\
In Construction...select the **FCPC Stone Lake North Sewer & Watermain Construction** project.

Week of July 15 - 19

Construction began this week by installing the two 15,000-gallon septic tanks. The crew then started installing the sewer and manholes flowing in and out of the tanks. Asphalt was also removed on Kwe da Kik Lane and We j Mogek Court.

Future Schedule:

Sanitary sewer installation will continue north on Kwe da Kik Lane while a second crew is planned to mobilize next week to start sewer construction on We j Mogek Court.



NOTES TO PUBLIC

Traffic is to remain open to the public; However, there may be delays and some minor detouring to help maintain traffic flow. Daily construction activities are planned for longer workdays and Saturdays which will ultimately shorten the construction window timeframe. Residents are encouraged to be patient and plan accordingly during this time.