

WEEK **10**
Sept 20, 2024

Project Updates by:
Shane Kelliher / Project Mgr
Office 920-751-4200
skelliher@mcmgrp.com
Fred Sommers / Onsite Rep
fsommers@mcmgrp.com

Project Update

Forest County Potawatomi - Stone Lake North Sewer & Water Reconstruction

NOTE TO INTERESTED PARTIES: Additional Project information at www.mcmgrp.com under RESOURCES\ In Construction...select the **FCPC Stone Lake North Sewer & Watermain Construction** project.

Week of September 16-20

The first crew worked at completing the sanitary sewer on Kwe da Kik Court. The second crew stayed along We j Mogek Court with sanitary sewer installation north of Kak Yot Lane. The roads continue to be graded to help maintain vehicular traffic throughout the project.



Future Schedule:

The first crew plans to start back on water main on We j bge Snok Court and Kwe da Kik Court next week. The crew on We j Mogek Court should finish the sanitary sewer and then switch over to installing laterals before switching over to water main. A third crew is also planned to start on storm sewer Wednesday.



With the third crew starting on Wednesday, there will be additional congestion. Traffic remains open to the public, however, there may be delays and some minor detouring to help maintain traffic flow. Please use caution as there are barricades and fencing throughout the project to protect the recently installed manholes and valves until the road grading begins. Residents are encouraged to be patient and plan accordingly during this time.

During water service transfers, service to each individual house will temporarily be down during the switch from the existing water system to the new system. The downtime without water should be short-lived and expected to be no more than 2 hours.

To ensure a safe work environment, it is requested that residents monitor their children and pets and keep them away from the work areas. Though the site is open to traffic, please help keep unnecessary traffic away during working hours. Viewing the construction from a distance (lawn area) is acceptable at this time. As the laterals are installed and the septic tanks removed, it is requested to view the construction from indoors.

NOTES TO PUBLIC