

WEEK **12**
October 4, 2024

Project Updates by:
Shane Kelliher / Project Mgr
Office 920-751-4200
skelliher@mcmgrp.com
Fred Sommers / Onsite Rep
fsommers@mcmgrp.com

Project Update

Forest County Potawatomi - Stone Lake North Sewer & Water Reconstruction

NOTE TO INTERESTED PARTIES: Additional Project information at www.mcmgrp.com under RESOURCES\ In Construction...select the **FCPC Stone Lake North Sewer & Watermain Construction** project.

Week of Sept 30 - Oct 4

The first crew focused on water main on Kwe da Kik Court and plans to finish by the end of the week. The second crew stayed along We j Mogek Court with sanitary sewer laterals north of Kak Yot Lane. The third crew focused on storm sewer along Kwe da Kik Lane.

Future Schedule:

The first crew plans to start laterals on We j bge Snok Court next week. The crew on We j Mogek Court will continue with sanitary laterals. The third crew also plans to stay on storm sewer along Kwe do Kik Lane before switching over to We j Mogek Court.



NOTES TO PUBLIC

With three crews on-site and additional materials stored and staged throughout the project, there will be additional congestion. Traffic remains open to the public; however, there may be delays and some minor detouring to help maintain traffic flow. Please use caution as there are barricades and fencing throughout the project to protect the recently installed manholes and valves until the road grading begins. Residents are encouraged to be patient and plan accordingly during this time.

During water service transfers, service to each individual house will temporarily be down during the switch from the existing water system to the new system. The downtime without water should be short-lived and expected to be no more than 2 hours. After the water is transferred to the new system, the residents may want to run their faucets or flush toilets to remove any air pockets - or residuals. The water has been tested prior to any transfers to ensure the safety of the users.

To ensure a safe work environment, it is requested that residents monitor their children and pets and keep them away from the work areas. Though the site is open to traffic, please help keep the unnecessary traffic away during working hours. Viewing the construction from a distance (lawn area) is acceptable at this time. As the laterals are installed and the septic tanks removed, it is requested to view the construction from indoors.

