WEEK October 11, 2024

Project Updates by: Shane Kelliher / Project Mgr Office 920-751-4200 skelliher@mcmgrp.com

Fred Sommers / Onsite Rep fsommers@mcmgrp.com

## Project Update

Forest County Potawatomi - Stone Lake North Sewer & Water Reconstruction

NOTE TO INTERESTED PARTIES: Additional Project information at www.mcmgrp.com under RESOURCES\ In Construction...select the FCPC Stone Lake North Sewer & Watermain Construction project.

## Week of Oct 7 - 11

Both the Kwe da Kik Court and We i Mogek Court crew worked on laterals this week. The third crew stayed on storm sewer along Kwe da Kik Lane.



## **Future Schedule:**

Both sanitary lateral crews plan to keep working on laterals in their respective areas. The third crew plans to stay on storm sewer along Kwe da Kik Lane before switching over to We j Mogek Court. All crews will be working on Monday, October 14th. WPS will also be in the area starting next week.













With three crews and WPS working, there will be additional congestion. Traffic remains open to the public, however, there may be delays and some minor detouring to help maintain traffic flow. Please use caution as there are barricades and fencing throughout the project to protect the recently installed manholes and valves until the road grading begins. Residents are encouraged to be patient and plan accordingly during this time.

During water service transfers, service to each individual house will temporarily be down during the switch from the existing water system to the new system. The downtime without water should be short lived and expected to be no more than 2 hours. After the water is transferred to the new system, the residents may want to run their faucets or flush toilets to remove any air pockets or residuals. The water has been tested prior to any transfers to ensure the safety of the users.

To ensure a safe work environment, it is requested that residents monitor their children and pets and keep them away from the work areas. Though the site is open to traffic, please help keep the unnecessary traffic away during working hours. Viewing the construction from a distance (lawn area) is acceptable at this time. As the laterals are installed and the septic tanks removed, it is requested to view the construction from indoors.