

WEEK **18**

November 15, 2024

Project Updates by:

Shane Kelliher / Project Mgr
Office 920-751-4200

skelliher@mcmgrp.com

Fred Sommers / Onsite Rep

fsommers@mcmgrp.com

Project Update

Forest County Potawatomi - Stone Lake North Sewer & Water Reconstruction

NOTE TO INTERESTED PARTIES: Additional Project information at www.mcmgrp.com under RESOURCES\ In Construction...select the **FCPC Stone Lake North Sewer & Watermain Construction** project.

Week of Nov 11-15

WPS remains on site relocating their utilities in conjunction with the roadway reconstruction project. The crew on We j MogeK Court crew worked on laterals this week, while the other two crews worked on laterals and storm sewer along Kwe da Kik Court and We j bge Snok Court.



Future Schedule:

All three crews plan to switch over to installing sanitary sewer and water laterals for the remainder of the site with a goal of completing laterals by Friday, November 22nd. Storm sewer installation is expected to cease for the season and will continue in spring of 2025. No work is planned for the week of November 25th. Crews plan to come back on December 2nd to finish roadway restoration before the winter layover. All equipment and materials are to be stored off-site for the winter to avoid hazardous conditions.



NOTES TO PUBLIC

Traffic remains open to the public, however, there may be delays and some minor detouring to help maintain traffic flow. Please use caution as there are barricades and fencing throughout the project to protect the recently installed manholes and valves until the road grading begins. Residents are encouraged to be patient and plan accordingly during this time.

During water service transfers, service to each individual house will temporarily be down during the switch from the existing water system to the new system. The downtime without water should be short lived and expected for no more than 2 hours. After the water is transferred to the new system, the residents may want to run their faucets or flush toilets to remove any air pockets or residuals. The water is tested prior to any transfers to ensure the safety of the users.

To ensure a safe work environment, we ask that residents monitor their children and pets and keep them away from work areas. Though the site is open to traffic, please help keep the unnecessary traffic away during working hours. Viewing the construction from a distance (lawn area) is acceptable at this time. As the laterals are installed and the septic tanks removed, it is requested to view the construction from indoors.