

WEEK **19**

November 22, 2024

Project Updates by:

Shane Kelliher / Project Mgr
Office 920-751-4200

skelliher@mcmgrp.com

Fred Sommers / Onsite Rep
fsommers@mcmgrp.com

Project Update

Forest County Potawatomi - Stone Lake North Sewer & Water Reconstruction

NOTE TO INTERESTED PARTIES: Additional Project information at www.mcmgrp.com under RESOURCES\ In Construction...select the **FCPC Stone Lake North Sewer & Watermain Construction** project.

Week of Nov 18-22

WPS remains on site relocating their utilities in conjunction with the roadway reconstruction project. All crews focused on completing the sanitary sewer and water laterals for the project. Mainline water transfers/connections were also made this week. Temporary gravel was placed in preparation for the off-season.

Future Schedule:

Final hydrant relocations are planned for Monday. The remaining temporary roadway restoration will also be completed. Mailbox clusters will be placed in multiple locations so mail delivery can be maintained over winter. The week of November 25th is scheduled to be the last of the construction for the season. All equipment and materials are to be stored off-site for the winter to avoid hazardous conditions.



NOTES TO PUBLIC

The roadways will be fully open for winter travel. Barricades will be placed to help guide traffic and to protect exposed structures. Please use caution during the construction off-season, especially when the site is snow covered. Snowmobilers should use extra caution, especially if they are riding off the mainline roadway.