

WEEK **12**
July 25, 2025

Project Updates by:
Mike Simon, PE / Proj Mgr
Office 920-751-4200
msimon@mcmgrp.com
Jordan Jelinski / On-site
jjelinski@mcmgrp.com

Project Update

Town of Neenah - Larsen Rd (Clayton Ave - CTH CB) Road Reconstruction

NOTE TO INTERESTED PARTIES: Additional Project information at www.mcmgrp.com under RESOURCES\
In Construction...select the **Town of Neenah - Larsen Road Reconstruction** project.

Week of July 21 - 25

This week, MCC continued excavating the roadway and placing new road base from Rocket Way to the Western Project limits. AG Excavating continued with storm sewer placement East of Rocket Way and finished up the week close to the East side of the Rocket Way intersection. Jim Fischer Inc. placed the curb and gutter on the South side of Larsen Road starting at a point a few hundred feet East of the Rocket Way intersection and continued to the Eastern Project limits. The whole road width is being replaced during this phase of construction which may cause some delays for residents. Residents may have to take a different route compared to what they are used to but will still have access to their property.



NOTES TO PUBLIC

Next Week (weather dependent):

MCC will finish excavating the roadway and placing new road base on the West end of the Project at the Clayton Avenue intersection. AG Excavating will continue the installation of storm sewer starting just East of the Rocket Way intersection and continue working West towards the Project Western limits. The whole road will be shut down during this phase of construction, but residents will be able to get in and out of their properties. Property owners on the South side of Larsen Road will need to move cars prior to new curb placement on the south side of the road, as the concrete curb and gutter needs time to cure so cars can drive over them.



- Larsen Road is closed to thru traffic from Clayton Avenue to CTH CB. This means that if you don't live between Clayton Avenue and CTH CB or are traveling to a destination located within these same limits, you will need to use an alternate route. Access from CTH CB to Oak Ridge Road will be maintained.
- There are no marked detour routes for this project.
- The Contractor has an up-to-date tentative schedule, posted on the project webpage under "Project Information". The contractor will be updating this schedule as-needed throughout construction.

OTHER PROJECTS IN THE AREA...

- We Energies is continuing their work on Clayton Avenue, which will cause Clayton Avenue to be reduced to one lane in certain areas. Flaggers will be utilized to help traffic flow during the day. The work being done by We Energies is not part of the Larsen Road Reconstruction Project.
- The Wisconsin DOT is continuing work on STH 76 at Larsen Road constructing a new roundabout. Larsen Road will be closed east of STH 76 while that project is on-going with no access to STH 76.