

WEEK **17**
August 29, 2025

Project Updates by:
Mike Simon, PE / Proj Mgr
Office 920-751-4200
msimon@mcmgrp.com
Jordan Jelinski / On-site
jjelinski@mcmgrp.com

Project Update

Town of Neenah - Larsen Rd (Clayton Ave - CTH CB) Road Reconstruction

NOTE TO INTERESTED PARTIES: Additional Project information at www.mcmgrp.com under RESOURCES\ In Construction...select the **Town of Neenah - Larsen Road Reconstruction** project.

Week of Aug 25 - 29

This week, MCC completed placing the final layer of gravel in the road in preparation for the placement of asphalt next week. Another MCC crew started to install rip rap ditch liner in the north ditch line of Larsen Road. Jim Fischer Inc. was on-site and placed the remaining curb and gutter that was skipped during last week's curb and gutter placement from Clayton Avenue to roughly 300' East of the Rocket Way intersection. We Energies and Spectrum completed their removal of the overhead lines that ran along the South side of Larsen Road from Clayton Avenue to Oakridge. After the removal of the overhead lines was completed, they also removed old power poles. These poles needed to be removed before completion of the trail.



See the **revised Project Schedule** from MCC under Project Info on website. The schedule now has the project completion date as October 1st. The reason for this schedule delay is due to utility work (private utilities not owned by the Town) being completed much later than what was originally planned for the Project. With these utility relocations not being completed as originally planned, it has caused delays on the Town's Project due to conflicts with the trail and other portions of the Project as well. The Town and utilities are working together to complete the project as soon as possible.

Next Week (weather dependent):

MCC will continue placing the rip rap ditch liner in the ditch on the North side of Larsen Road East of Rocket Way. MCC will also be placing gravel in the new trail section on the South side of Larsen Road starting at Clayton Avenue and continuing to the Eastern Project limits to prep the area for asphalt placement. An MCC asphalt paving crew will arrive on Tuesday September 2nd (no work will be done on Monday September 1st due to the holiday) and will be placing the lower layer of asphalt from Clayton Avenue to where they had previously placed the first layer of asphalt. After the lower layer of asphalt has been placed in the roadway, the paving crew will be paving the asphalt trail on the South side of Larsen Road. The whole road will be shut down during this phase of construction, but residents will be able to get in and out of their properties.

With **school starting Tues.-Sept. 2nd**, there will still be **no access** to the High School from Larsen Road. The Neenah Joint School District has previously sent an email to everyone in the district notifying them to not use Larsen Road. Students and or parents of students will need to use CTH II for drop-off and pick-up until the project completion date. There will be police presence on the Project Site to make sure that non-resident vehicles are not driving within the Project Limits.

School

NOTES TO PUBLIC

- Larsen Road is closed to thru traffic from Clayton Avenue to CTH CB. This means that if you don't live between Clayton Avenue and CTH CB or are traveling to a destination located within these same limits, you will need to use an alternate route. Access from CTH CB to Oak Ridge Road will be maintained.
- There are no marked detour routes for this project.
- The Contractor has an up-to-date tentative schedule, posted on the project webpage under "Project Information". The contractor will be updating this schedule as-needed throughout construction.

OTHER PROJECTS IN THE AREA...

- The Wisconsin DOT is continuing work on STH 76 at Larsen Road constructing a new roundabout. Larsen Road will be closed east of STH 76 while that project is on-going with no access to STH 76. Anticipated completion for roundabout is September 19th

