

Project Update

Town of Neenah - Larsen Rd (Clayton Ave - CTH CB) Road Reconstruction

NOTE TO INTERESTED PARTIES: Additional Project information at www.mcmgrp.com under RESOURCES\ In Construction...select the **Town of Neenah - Larsen Road Reconstruction** project.

Week of September 1 - 5

This week MCC completed the following:

- Placing the lower layer of asphalt over all remaining portions of the project.
- Continued to install rip rap ditch liner in the north ditch line of Larsen Road.
- Grading for the trail on the south side of the roadway.



See the **revised Project Schedule** from MCC under Project Info on website. The schedule now has the project completion date as October 1st. The reason for this schedule delay is due to utility work (private utilities not owned by the Town) being completed much later than what was originally planned for the Project. With these utility relocations not being completed as originally planned, it has caused delays on the Town's Project due to conflicts with the trail and other portions of the Project as well. The Town and utilities are working together to complete the project as soon as possible.

Next Week (weather dependent):

MCC will perform the following tasks:

- Continue placing rip rap ditch liner in the ditch on the North side of Larsen Road East of Rocket Way.
- Finish placing gravel and performing final grading on the new trail on the southside of Larsen Road.
- Asphalt paving on the new trail.
- Begin installation of topsoil throughout project limits.
- Electrical Subcontractor, CR Fochs will be working on the traffic signal installation at the Rocket Way intersection.
- The road will continue to be closed during construction, but residents will be able to get in and out of their properties.

With **the start of school**, there is **no access** to the High School from Larsen Road. The Neenah Joint School District has previously sent an email to everyone in the district notifying them to not use Larsen Road. Students and or parents of students will need to use CTH II for drop-off and pick-up until the project completion date. There will be police presence on the Project Site to make sure that non-resident vehicles are not driving within the Project Limits.

School



NOTES TO PUBLIC

- Larsen Road is closed to thru traffic from Clayton Avenue to CTH CB. This means that if you don't live between Clayton Avenue and CTH CB or are traveling to a destination located within these same limits, you will need to use an alternate route. Access from CTH CB to Oak Ridge Road will be maintained.
- There are no marked detour routes for this project.
- The Contractor has an up-to-date tentative schedule, posted on the project webpage under "Project Information". The contractor will be updating this schedule as-needed throughout construction.

OTHER PROJECTS IN THE AREA...

- The Wisconsin DOT is continuing work on STH 76 at Larsen Road constructing a new roundabout. Larsen Road will be closed east of STH 76 while that project is on-going with no access to STH 76. Anticipated completion for roundabout is September 19th.