

# PROGRESS SCHEDULE

|              |                     |                |      |                                    |
|--------------|---------------------|----------------|------|------------------------------------|
| Project I.D. | Project Description | County         | Road | Contractor                         |
|              | <b>Belgium</b>      | <b>Ozaukee</b> |      | <b>VINTON CONSTRUCTION COMPANY</b> |

|   |                                 |                       |                           |                       |                  |
|---|---------------------------------|-----------------------|---------------------------|-----------------------|------------------|
| Contract Time   | Or Completion Date Of           | Estimated Start Date  | Estimated Completion Date | Prepared By:          | Date             |
| <input type="checkbox"/> Working Days<br><input type="checkbox"/> Calendar Days | <b>FINAL - OCTOBER 23, 2025</b> | <b>July 6th, 2026</b> | <b>October 23, 2026</b>   | <b>Nathan Mueller</b> | <b>4/18/2026</b> |

1. When required by the contract, the contractor shall submit a copy of the Progress Schedule to the District Construction Section prior to beginning work, preferably at or prior to the preconstruction conference. At any time the work becomes significantly behind schedule, the Contractor should submit a revised schedule if requested by the engineer.

2. Bar graphs shall be drawn chronologically in the sequence the work will be performed to depict the progress schedule. On working day contracts, the controlling items must be defined.

|   |                             |   |                               |
|---|-----------------------------|---|-------------------------------|
|  | <b>Holiday</b>              |  | <b>Substantial Completion</b> |
|  | <b>Controlling Item</b>     |  | <b>Final Completion</b>       |
|  | <b>Non-Controlling Item</b> |   |                               |

| Week Starting                        | 6-Jul    | 13-Jul | 20-Jul           | 27-Jul  | 3-Aug                             | 10-Aug | 17-Aug | 24-Aug | 31-Aug | 7-Sep | 14-Sep | 21-Sep | 28-Sep | 5-Oct | 12-Oct | 19-Oct |  |  |  |  |  |  |  |
|--------------------------------------|----------|--------|------------------|---------|-----------------------------------|--------|--------|--------|--------|-------|--------|--------|--------|-------|--------|--------|--|--|--|--|--|--|--|
| Estimated # of Working Days per Week | 5        | 5      | 5                | 4       | 5                                 | 5      | 5      | 5      | 5      |       |        |        |        |       |        |        |  |  |  |  |  |  |  |
| Work Item or Operation               | Quantity | Units  | Est. Daily Prod. | Company |                                   |        |        |        |        |       |        |        |        |       |        |        |  |  |  |  |  |  |  |
| <b>Belgium</b>                       |          |        |                  |         |                                   |        |        |        |        |       |        |        |        |       |        |        |  |  |  |  |  |  |  |
| Traffic Control                      |          |        |                  |         | [Gantt bar from 6-Jul to 19-Oct]  |        |        |        |        |       |        |        |        |       |        |        |  |  |  |  |  |  |  |
| Erosion Control                      |          |        |                  |         | [Gantt bar from 6-Jul to 19-Oct]  |        |        |        |        |       |        |        |        |       |        |        |  |  |  |  |  |  |  |
| Sawcutting                           |          |        |                  |         | [Gantt bar from 6-Jul to 19-Oct]  |        |        |        |        |       |        |        |        |       |        |        |  |  |  |  |  |  |  |
| Sanitary Sewer                       |          |        |                  |         | [Gantt bar from 13-Jul to 27-Jul] |        |        |        |        |       |        |        |        |       |        |        |  |  |  |  |  |  |  |
| Water Main                           |          |        |                  |         | [Gantt bar from 20-Jul to 3-Aug]  |        |        |        |        |       |        |        |        |       |        |        |  |  |  |  |  |  |  |
| Sanitary and Water Laterals          |          |        |                  |         | [Gantt bar from 10-Aug to 24-Aug] |        |        |        |        |       |        |        |        |       |        |        |  |  |  |  |  |  |  |
| Private side laterals                |          |        |                  |         | [Gantt bar from 17-Aug to 31-Aug] |        |        |        |        |       |        |        |        |       |        |        |  |  |  |  |  |  |  |
| Storm Sewer                          |          |        |                  |         | [Gantt bar from 24-Aug to 7-Sep]  |        |        |        |        |       |        |        |        |       |        |        |  |  |  |  |  |  |  |
| Excavation                           |          |        |                  |         | [Gantt bar from 6-Jul to 13-Jul]  |        |        |        |        |       |        |        |        |       |        |        |  |  |  |  |  |  |  |
| CABC                                 |          |        |                  |         | [Gantt bar from 14-Sep to 21-Sep] |        |        |        |        |       |        |        |        |       |        |        |  |  |  |  |  |  |  |
| Curb and Gutter                      |          |        |                  |         | [Gantt bar from 28-Sep to 5-Oct]  |        |        |        |        |       |        |        |        |       |        |        |  |  |  |  |  |  |  |
| Sidewalk                             |          |        |                  |         | [Gantt bar from 5-Oct to 12-Oct]  |        |        |        |        |       |        |        |        |       |        |        |  |  |  |  |  |  |  |
| Restoration                          |          |        |                  |         | [Gantt bar from 12-Oct to 19-Oct] |        |        |        |        |       |        |        |        |       |        |        |  |  |  |  |  |  |  |
| Asphalt                              |          |        |                  |         | [Gantt bar from 19-Oct to 19-Oct] |        |        |        |        |       |        |        |        |       |        |        |  |  |  |  |  |  |  |