

PROGRESS SCHEDULE

Project I.D.	Project Description	County	Road	Contractor	
	Belgium	Ozaukee		VINTON CONSTRUCTION COMPANY	
Contract Time	Or Completion Date Of	Estimated Start Date	Estimated Completion Date	Prepared By:	Date
<input type="checkbox"/> Working Days <input type="checkbox"/> Calendar Days	FINAL - OCTOBER 23, 2025	July 13th, 2026	October 15, 2026	Nathan Mueller	4/18/2026

- When required by the contract, the contractor shall submit a copy of the Progress Schedule to the District Construction Section prior to beginning work, preferably at or prior to the preconstruction conference. At any time the work becomes significantly behind schedule, the Contractor should submit a revised schedule if requested by the engineer.
- Bar graphs shall be drawn chronologically in the sequence the work will be performed to depict the progress schedule. On working day contracts, the controlling items must be defined.

	Holiday		Substantial Completion
	Controlling Item		Final Completion
	Non-Controlling Item		

Week Starting	13-Jul	20-Jul	27-Jul	3-Aug	10-Aug	17-Aug	24-Aug	31-Aug	7-Sep	14-Sep	21-Sep	28-Sep	5-Oct	12-Oct	19-Oct	26-Oct
Estimated # of Working Days per Week	5	5	5	4	5	5	5	5	5							
Work Item or Operation	Quantity	Units	Est. Daily Prod.	Company												
Belgium																
Traffic Control					[Gantt bar from 13-Jul to 19-Oct]											
Erosion Control					[Gantt bar from 13-Jul to 19-Oct]											
Sawcutting and Pulverizing Pavement					[Gantt bar from 13-Jul to 13-Jul]											
Sanitary Sewer					[Gantt bar from 20-Jul to 27-Jul]											
Water Main					[Gantt bar from 27-Jul to 3-Aug]											
Sanitary and Water Laterals					[Gantt bar from 10-Aug to 17-Aug]											
Private side laterals					[Gantt bar from 24-Aug to 31-Aug]											
Storm Sewer					[Gantt bar from 7-Sep to 14-Sep]											
Excavation					[Gantt bar from 14-Sep to 21-Sep]											
CABC					[Gantt bar from 14-Sep to 21-Sep]											
Curb and Gutter					[Gantt bar from 21-Sep to 28-Sep]											
Sidewalk					[Gantt bar from 28-Sep to 5-Oct]											
Restoration					[Gantt bar from 5-Oct to 12-Oct]											
Asphalt					[Gantt bar from 12-Oct to 19-Oct]											