

WEEK **02**
July 24, 2026

Project Updates by:

Mike McClone, PLS / Proj Mgr
Office 920-751-4200
mmcclone@mcmgrp.com

Fred Sommers / Onsite Rep
fsommers@mcmgrp.com

Project Update

Village of Belgium - 2026 Utility & Street Reconstruction Project

NOTE TO INTERESTED PARTIES: Additional Project information can be found at www.mcmgrp.com under **RESOURCES\In Construction** ...select the **Village of Belgium-2026 Utility & Street Reconstruction** project.

Week of July 20 - 24

The focus this week has been with the installation of sanitary sewer main on West Lane. Additional clearing and grubbing was completed along East Lane. Survey staking for watermain was performed on West Lane and Antoine Drive.

Looking Ahead to Next Week:

Vinton will begin installing watermain on West Lane.

Future Schedule:

The current schedule has Vinton crews working to complete the sanitary sewer main and watermain on West Lane and Antoine Drive. Once the mainlines are completed, the public side laterals can begin to be constructed on these two streets.



NOTES TO PUBLIC

Please drive with caution in construction areas. Contact the McMahon on-site representative or Vinton Construction with any concerns or special needs within the project area. Please be mindful of all workers in the construction zones. Thank you for your cooperation and patience.