

WEEK **05**
August 14, 2026

Project Updates by:

Mike McClone, PLS / Proj Mgr
Office 920-751-4200
mmcclone@mcmgrp.com

Fred Sommers / Onsite Rep
fsommers@mcmgrp.com

Project Update

Village of Belgium - 2026 Utility & Street Reconstruction Project

NOTE TO INTERESTED PARTIES: Additional Project information can be found at www.mcmgrp.com under **RESOURCES\In Construction** ...select the **Village of Belgium-2026 Utility & Street Reconstruction** project.

Week of August 10 - 14

This past week the crew has been focused mainly on the installation of service laterals on West Lane and Antoine Drive.



Looking Ahead to Next Week:

Pulverizing of asphalt on East Lane and Park Street will take place early next week (perhaps as early as Monday). The watermain connection to the Main Street watermain at West Lane is scheduled to occur.

Sanitary Sewer will begin on East Lane, starting at the intersection of Park Street and proceeding south.

Future Schedule:

Sanitary sewer construction will continue on East Lane. Watermain installation on Park Street will begin. Storm Sewer Construction will continue along West Lane and Antoine Drive.

Attention Property Owners: Regarding Storm Sewer Installation - Storm laterals for each home will begin to be staked out according to plan. If you see a wooden stake appear in your front yard with pink ribbon and marked "Sto Lat", this is the proposed location of your storm lateral. If you wish to adjust that location, depending on your intentions involving your future sump pump connection, please place the wooden stake at your desired location and the contractor will make all efforts to accommodate that location.



NOTES TO PUBLIC

Please drive with caution in construction areas. Contact the McMahon on-site representative or Vinton Construction with any concerns or special needs within the project area. Please be mindful of all workers in the construction zones. Thank you for your cooperation and patience..