

WEEK **06**
August 21, 2026

Project Updates by:

Mike McClone, PLS / Proj Mgr
Office 920-751-4200
mmcclone@mcmgrp.com

Fred Sommers / Onsite Rep
fsommers@mcmgrp.com

Project Update

Village of Belgium - 2026 Utility & Street Reconstruction Project

NOTE TO INTERESTED PARTIES: Additional Project information can be found at www.mcmgrp.com under **RESOURCES\In Construction** ...select the **Village of Belgium-2026 Utility & Street Reconstruction** project.

Week of August 17- 21

This past week the crew finished installation of service laterals (in right-of-way) on West Lane and Antoine Drive. The existing road surface was pulverized on Park Street and East Lane. Sanitary sewer main installation started on East Lane.

Looking Ahead to Next Week:

Sanitary sewer construction will continue on East Lane. Water main construction on Park Street and East Lane will commence.

Future Schedule:

Watermain installation will continue on East Lane. Water services will start on Park Street. Storm Sewer construction will begin along West Lane. Sanitary and water laterals to begin on East Lane.

Attention Property Owners: Regarding Storm Sewer Installation...

Storm laterals for each home will begin to be staked out according to plan. If you see a wooden stake appear in your front yard, with orange ribbon & marked "St Lat", this is the proposed location of your storm lateral. If you wish to adjust that location, depending on your intentions involving your future sump pump connection, please place the wooden stake at your desired location and the contractor will make all efforts to accommodate that location.



NOTES TO PUBLIC

Please drive with caution in construction areas. Contact the McMahon on-site representative or Vinton Construction with any concerns or special needs within the project area. Please be mindful of all workers in the construction zones. Thank you for your cooperation and patience.