

WEEK **09**

September 11, 2026 mmcclone@mcmgrp.com

Project Updates by:

Mike McClone, PLS / Proj Mgr
Office 920-751-4200

Fred Sommers / Onsite Rep
fsommers@mcmgrp.com

Project Update

Village of Belgium - 2026 Utility & Street Reconstruction Project

NOTE TO INTERESTED PARTIES: Additional Project information can be found at www.mcmgrp.com under **RESOURCES\In Construction** ...select the **Village of Belgium-2026 Utility & Street Reconstruction** project.

Week of September 7 - 11

This week, the crew remained focused on installing storm sewer and storm sewer laterals on West Lane. Additional survey staking occurred on all project streets-these will serve the road grading crew that will be moving onto the project site soon. Wooden lath, with stationing written on them, are placed outside of the construction limits (typically in front yard areas) to help preserve them during road construction activities.



Regarding Storm Sewer Installation...

Reminder- If you see a wooden stake appear in your front yard, with orange ribbon & marked "St Lat", this is the proposed location of your storm lateral. If you wish to adjust that location, depending on your intentions involving your future sump pump connection, please place the wooden stake at your desired location and the contractor will make all efforts to accommodate that location.



NOTES TO PUBLIC

Please drive with caution in construction areas. Contact the McMahon on-site representative or Vinton Construction with any concerns or special needs within the project area. Please be mindful of all workers and equipment in the construction zones.
Thank you for your cooperation and patience.

Looking Ahead to Next Week (weather dependent):

Multiple utility crews plan to be mobilized to finish the installation of the sanitary, storm, and water laterals on East Lane, and will continue with the remainder of the main line storm sewer and mini-storm sewer on Antoine Dr and East Lane.

Future Schedule (weather dependent):

Street grading is now scheduled to start later in the week of September 14th. This will include the removal of the existing subgrade, existing curb and gutter, and existing driveways. New subgrade material (gravel) will be installed as they progress down your street. The contractor will endeavor to maintain driveway access throughout the grading process; however, you may experience brief interruption to your driveway as the contractor works past your home. Private sanitary lateral work should start to take place in the weeks to come. Scott Lamers Construction will be contacting residents by phone to set up appointments.

