

WEEK **10**

September 18, 2026 mmcclone@mcmgrp.com

Project Updates by:

Mike McClone, PLS / Proj Mgr
Office 920-751-4200

Fred Sommers / Onsite Rep
fsommers@mcmgrp.com

Project Update

Village of Belgium - 2026 Utility & Street Reconstruction Project

NOTE TO INTERESTED PARTIES: Additional Project information can be found at www.mcmgrp.com under **RESOURCES\In Construction** ...select the **Village of Belgium-2026 Utility & Street Reconstruction** project.

Week of September 14 - 18

During this past week, multiple utility crews were on-site continuing with the installation of the storm sewer, mini storm sewer, and storm sewer laterals. The final watermain tie-in (connection) was completed at the intersection of East Lane and Main Street. Televising and quality assurance testing was initiated on the newly installed mainline sewer and sewer laterals (within the public right of way).



Looking Ahead to Next Week (weather dependent):

The last remaining utilities should be completed by mid-next week. This mainly some storm sewer and lateral work on East Lane. The grading crew(s) will mobilize to begin with road grading operations. Removals of the remaining curb and gutter, driveway aprons, and subgrade material will start taking place early in the week, likely on the western portions of the project area (West Lane, Park Street, Antoine Drive). This will occur while the utility work is completed on East Lane. The Contractor will endeavor to maintain driveway access throughout the grading process; however, you may experience brief interruption to your driveway as the contractor works past your home. Scott Lamers Construction may be in at the end of the week to start the private sanitary lateral work.

Future Schedule (weather dependent):

Once the road grading process is complete, the installation of the curb & gutter and driveway aprons can begin. More information on this phase will be shared (as the moment approaches) as this the time when access to driveways will be affected. Sanitary Lateral work will continue until it is completed. Restoration of turf areas and Asphalt Paving is scheduled for early to mid-October.

Regarding Storm Sewer Installation...

Reminder to Residents on East Lane...If you see a wooden stake appear in your front yard with orange ribbon and marked as "St Lat", this is the proposed location of your storm lateral. If you wish to adjust that location, depending on your intentions involving your future sump pump connection, please speak with the McMahon On-Site Representative or the Contractor and efforts will be made to accommodate your request.



NOTES TO PUBLIC

Please drive with caution in construction areas. Contact the McMahon on-site representative or Vinton Construction with any concerns or special needs within the project area. Please be mindful of all workers and equipment in the construction zones. Thank you for your cooperation and patience.