

WEEK **11**

September 25, 2026 mmcclone@mcmgrp.com

Project Updates by:

Mike McClone, PLS / Proj Mgr
Office 920-751-4200

Fred Sommers / Onsite Rep
fsommers@mcmgrp.com

Project Update

Village of Belgium - 2026 Utility & Street Reconstruction Project

NOTE TO INTERESTED PARTIES: Additional Project information can be found at www.mcmgrp.com under **RESOURCES\In Construction** ...select the **Village of Belgium-2026 Utility & Street Reconstruction** project.

Week of September 21 - 25

This week saw the final completion of the remaining utilities, which was mostly comprised of storm sewer & lateral installation on East Lane. Also completed was the removal of the remaining concrete curb and gutter and driveway aprons. The mainline grading crew mobilized and began grading operations, starting with West Lane and Park Street.



Looking Ahead to Next Week (weather dependent):

The road grading operation will continue, focusing on East Lane and Antoine Drive. Martell Construction will be mobilizing to start setting the stringline for curb and gutter installation. Scott Lamers Construction will also be mobilizing to begin their work with the replacement of the private sanitary sewer laterals.

Future Schedule (weather dependent):

The private sanitary lateral work will continue and should take about one to one and a half weeks to complete. The plan is to have the concrete curb and gutter and the concrete driveways/aprons completed by mid-week of the 2nd week of October. Restoration of turf areas and asphalt paving will follow and is expected to last throughout the 3rd week of October.



NOTES TO PUBLIC

Contact the McMahon on-site representative or Vinton Construction with any concerns or special needs within the project area. Please drive with caution and be mindful of all workers and equipment in the construction zones. Thank you for your cooperation and patience.