

WEEK **12**
October 2, 2026

Project Updates by:

Mike McClone, PLS / Proj Mgr
Office 920-751-4200
mmcclone@mcmgrp.com

Fred Sommers / Onsite Rep
fsommers@mcmgrp.com

Project Update

Village of Belgium - 2026 Utility & Street Reconstruction Project

NOTE TO INTERESTED PARTIES: Additional Project information can be found at www.mcmgrp.com under **RESOURCES\In Construction** ...select the **Village of Belgium-2026 Utility & Street Reconstruction** project.

Week of September 28 - October 2

The past week saw a lot of varied activity: Vinton Construction proceeded with road grading and construction of the road base, which was completed on all project streets. Scott Lamers Construction began replacing private sanitary sewer laterals. Martell Construction mobilized and set up stringline on multiple streets for curb and gutter installation. Martell also poured curb and gutter on Park Street.



Looking Ahead to Next Week (weather dependent):

Curb and gutter installation will continue on Antoine Drive, West Lane and East Lane. New driveway approaches will begin to be formed up and poured on streets that have had ample cure time on the curb and gutter. Private sanitary sewer laterals are scheduled to be completed by Tuesday or Wednesday of next week.

Future Schedule (weather dependent):

Fine grading and asphalt paving is scheduled for the week of October 12th. Restoration, which includes grading and backfilling of terrace areas, including topsoil and seeding, will also commence. This work may start as early as the latter part of the week beginning Oct 5th.



**NOTES TO
PUBLIC**

Contact the McMahon on-site representative or Vinton Construction with any concerns or special needs within the project area. Please drive with caution and be mindful of all workers and equipment in the construction zones. Thank you for your cooperation and patience.