

Additional Project information at www.mcmgrp.com\Resources\In Construction\Town of Grand Chute - Casaloma Drive
You can also get project Tweets by following <https://twitter.com/McMCasaloma>

Week of June 4-8

KS Energy Services (We Energies contractor) relocated utilities north of Capitol Drive.

McMAHON staked a temporary access road between Cobble Creek Drive and Rose Meadow Lane.



Existing Casaloma Drive

Looking Ahead: Schedule for Week of June 11-15

Relyco and MCC are scheduled to start constructing the temporary access road between Cobble Creek Drive and Rose Meadow Lane on June 11. This road is scheduled to be open by June 15.

Relyco is scheduled to begin excavating in the Bentwood Estates detention basins and begin constructing the fill on the south end of Casaloma Drive between Victory Lane and Capitol Drive.

KS Energy Services (We Energies contractor) is scheduled to continue relocating utilities north of Capitol Drive.

Future Schedule:

Advance Construction is scheduled to begin storm sewer installation between Amberwood Lane and north end of project. They are also scheduled to begin replacing water system bolts.

Relyco is scheduled to continue constructing the fill on the south end between Victory Lane and Capitol Drive.

KS Energy Services (We Energies contractor) is scheduled to continue gas main and services replacement.

NOTES TO RESIDENTS

Casaloma Drive will be closed to through traffic but will remain open to local traffic. We advise avoiding the work area as much as possible.