

Additional Project information at [www.mcmgrp.com\Resources\In Construction\Town of Grand Chute - Casaloma Drive](http://www.mcmgrp.com/Resources/In%20Construction/Town%20of%20Grand%20Chute%20-%20Casaloma%20Drive)
You can also get project Tweets by following <https://twitter.com/McMCasaloma>

Week of June 11-15

Relyco and MCC constructed the temporary access road between Cobble Creek Drive and Rose Meadow Lane.

KS Energy Services (We Energies contractor) relocated utilities north of Capitol Drive.

McMAHON staked storm sewer between Amberwood Lane and the Grand Chute-Center drain.



Temporary Access Road Grading

Looking Ahead: Schedule for Week of June 18-22

Advance Construction is scheduled to install storm sewer starting at the Grand Chute-Center drain and proceeding south.

KS Energy Services (We Energies contractor) is scheduled to continue relocating utilities north of Capitol Drive.

Future Schedule:

Advance Construction is scheduled to continue storm sewer installation between Amberwood Lane and north end of project. They are also scheduled to begin replacing water system bolts.

Relyco is scheduled to begin constructing the fill on the south end between Victory Lane and Capitol Drive.

KS Energy Services (We Energies contractor) is scheduled to continue gas main and services replacement. They expect to finish by June 29, 2018.

NOTES TO RESIDENTS

Casaloma Drive will be closed to through traffic but will remain open to local traffic. We advise avoiding the work area as much as possible. Once the temporary access road is open, the contractor will be allowed to work in the area between Capitol Drive and Amberwood Lane. The temporary access road is scheduled to open Monday, June 18.