

Additional Project information at [www.mcmgrp.com/Resources/In Construction/Town of Grand Chute - Casaloma Drive](http://www.mcmgrp.com/Resources/In%20Construction/Town%20of%20Grand%20Chute%20-%20Casaloma%20Drive)
You can also get project Tweets by following <https://twitter.com/McMCasaloma>

Week of June 25-29

Advance Construction installed storm sewer between Prairie Song Lane and Timber Row Condos. They also replaced water system bolts throughout the project.

KS Energy Services (We Energies contractor) relocated private electric and gas utilities north of Capitol Drive.

Pieper Power (We Energies contractor) started electric line relocation at Victory Lane.

Looking Ahead: Schedule for Week of July 2-6

Advance Construction is scheduled to install storm sewer between Amberwood Lane and Prairie Song Lane.

KS Energy Services (We Energies contractor) is scheduled to continue relocating utilities.

Pieper Power is scheduled to continue electric line relocation at Victory Lane.

Future Schedule:

Advance Construction is scheduled to continue storm sewer installation between Amberwood Lane and Capitol Drive.

Relyco is scheduled to continue constructing the fill on the south end between Victory Lane and Capitol Drive.



Utility Relocations & Bolt Replacements North of Capitol Dr



Water System Bolt Replacements

NOTES TO RESIDENTS

Casaloma Drive will be closed to through traffic but will remain open to local traffic. We advise avoiding the work area as much as possible. The temporary access road from Cobble Creek Drive is open.