

Additional Project information at [www.mcmgrp.com/Resources/In Construction/Town of Grand Chute - Casaloma Drive](http://www.mcmgrp.com/Resources/In%20Construction/Town%20of%20Grand%20Chute%20-%20Casaloma%20Drive)
You can also get project Tweets by following <https://twitter.com/McMCasaloma>

Week of July 29 - Aug. 3

Advance Construction replaced water services, water system bolts, and installed storm sewer main north of Capitol Drive.



Installing Storm Lateral

Storm Sewer Outlet to Grand Chute - Center Drain

Looking Ahead: Schedule for Week of Aug. 6-10

Advance Construction is scheduled to continue installing storm sewer from Capitol Drive to Amberwood Lane.

Sommers Construction is scheduled to construct the concrete ditch liners in the Bentwood Estates detention basins.

Future Schedule:

Advance Construction is scheduled to continue storm sewer installation between Amberwood Lane and Capitol Drive. Once that is completed, they will move to the areas south of Capitol Drive.

Relyco is scheduled to begin earthwork fill construction just north of Victory Lane.



NOTES TO RESIDENTS

Casaloma Drive will be closed to through traffic but will remain open to local traffic. We advise avoiding the work area as much as possible. The temporary access road from Cobble Creek Drive is open.