

WEEK **10**
Aug 10, 2018

Project Update by:
Carl C. Sutter, P.E. / Project Manager
Office 920-751-4200 / Mobile 920-858-0817
csutter@mcmgrp.com

Project Update

Town of Grand Chute Casaloma Drive

Additional Project information at www.mcmgrp.com\Resources\In Construction\Town of Grand Chute - Casaloma Drive
You can also get project Tweets by following <https://twitter.com/McMCasaloma>

Week of Aug. 6-10

Advance Construction replaced water services, water system bolts, and installed storm sewer between Casaloma Towers and Amberwood Lane.



▲ Storm Sewer Installation Operation ►

Looking Ahead: Schedule for Week of Aug. 13-17

Advance Construction is scheduled to continue installing storm sewer from Casaloma Towers to Amberwood Lane. They expect to finish work north of Capitol Drive by the middle of the week.

Sommers Construction is scheduled to construct the concrete ditch liners in the Bentwood Estates detention basins.

Future Schedule:

Advance Construction is scheduled to continue storm sewer installation south of Casaloma Towers.

Relyco is scheduled to begin earthwork fill construction just at Victory Lane on August 20. They will then construct some fill just north of Victory Lane before moving north to Prairie Song Lane.



Casaloma Drive will be closed to through traffic but will remain open to local traffic. We advise avoiding the work area as much as possible. The temporary access road from Cobble Creek Drive is open.

NOTES TO RESIDENTS