

Additional Project information at [www.mcmgrp.com/Resources/In Construction/Town of Grand Chute - Casaloma Drive](http://www.mcmgrp.com/Resources/In%20Construction/Town%20of%20Grand%20Chute%20-%20Casaloma%20Drive)  
You can also get project Tweets by following <https://twitter.com/McMCasaloma>

## Week of Aug. 27-31

Advance Construction installed storm sewer between STH 15 and Capitol Drive.

Relyco excavated and placed aggregate base for the Victory Lane temporary widening and began excavation and grading and graveling at Prairie Song Lane heading south.

MCC placed temporary asphalt pavement for widening at Victory Lane.

KS Energy relocated gas main between STH 15 and Victory Lane and along Capitol Drive.

We Energies removed power poles at the Victory Lane intersection.



Excavating and Placing Aggregate Base at Prairie Song Lane

### NOTES TO RESIDENTS

Casaloma Drive will be closed to through-traffic but will remain open to local traffic. We advise avoiding the work area as much as possible.

The temporary access road from Cobble Creek Drive is open.

A temporary mailbox bank has been installed at the southeast corner of the Amberwood Lane intersection. The post office will begin mail delivery to these boxes on September 4, 2018.

## Looking Ahead: Schedule for Week of Sept. 3-7

Advance Construction is scheduled to continue installing storm sewer south of Capitol Drive and at the Victory Lane intersection. They are also scheduled to excavate and place aggregate bedding for the Bentwood Estates ditch liners along with starting the Amberwood Lane storm sewer installation.

Sommers Construction is scheduled to construct the concrete ditch liners in the Bentwood Estates detention basins.

Relyco is scheduled to continue to excavate street and place aggregate base course continuing south from Prairie Song Lane. They will also be placing roadway fill north of Victory Lane.

## Future Schedule:

Advance Construction is scheduled to continue storm sewer installation south of Casaloma Towers.

Relyco is scheduled to continue excavating and placing aggregate base course.

Once a sufficient amount of roadway is graded and graveled, Sommers Construction will place curb and gutter.

Victory Lane roundabout construction work will continue.



Constructing Temporary Widening on Victory Lane