

NOTE TO INTERESTED PARTIES:

Additional Project information at www.mcmgrp.com under Resources\In Construction\Lawrence I-41 Corridor Sewer Water or you can click on the bulldozer icon on the right side of the page and select the Lawrence project. You can also get project Tweets by following <https://twitter.com/McMLawrenceI41>

Week of Aug. 13-17

There is a detour in place dosing through traffic along French Road from Little Rapids Road to South Bridge Road. (see detour map on the project webpage).

Carl Bowers & Sons has moved onsite and started the sanitary sewer installation on French Road. The sewer alignment has commenced along the easterly shoulder and is now starting to veer into the northbound travel lane. Progress is moving along at a consistent pace.



Looking Ahead: Schedule for Week of Aug 20-24

Next week's schedule will be to continue with the sanitary sewer moving south along French Road to a point where the sewer and water will be bored under the existing box culvert.

Bodart Construction is anticipated to work on the highway boring either later in the week or the following week.



NOTES TO RESIDENTS

French Road will be closed to traffic. Please use detour route, or avoid area altogether. Project information can be found on the project webpage or follow the project Twitter postings.