

**NOTE TO INTERESTED PARTIES:**

Additional Project information at [www.mcmgrp.com](http://www.mcmgrp.com) under Resources\In Construction\Lawrence I-41 Corridor Sewer Water or you can click on the bulldozer icon on the right side of the page and select the Lawrence project. You can also get project Tweets by following <https://twitter.com/McMLawrenceI41>

## Week of Aug. 20-24

Carl Bowers & Sons completed the sanitary sewer construction along French Road (other than the highway boring) this week and started with the water main construction beginning at French Court. The crew will be stopping construction Friday north of the box culvert and filling the trenches for the weekend to open up to through traffic.



View from French Road looking north at construction

## Looking Ahead: Schedule for Week of Aug 27-31

Work will continue on the water main construction to the entrance of "Hidden Ackers Subdivision" (anticipated to be Wednesday). During the water main construction, French Road will again be closed to through traffic during the day and opened back up at the end of each day. The detour signs will remain in place during this time. Once Carl Bowers & Sons reaches the entrance to the proposed "Hidden Ackers Subdivision", the construction along French Road will be halted temporarily as the crew will be working on installing utilities for the subdivision. Once these utilities are completed, the crew will resume construction along French Road, (planned for mid-October).

Bodart Construction may be on site for the highway boring sometime next week as well. Stay tuned for further updates.



View from Mid Valley Drive Looking north east at construction across I-41

### NOTES TO RESIDENTS

French Road will be open to through traffic over the weekend. During water main construction, French Road will be closed to thru-traffic during the day and opened back up at the end of each day. Project information can be found on the project webpage or follow the project Twitter postings.